



Department of Public Works

Director's Monthly Report to the Public
Works & Properties Committee
September 7th, 2021

Glacial Drumlin Trail Project

As of this writing Alliant has just started to bury their electric lines. Contractor has installed all the asphalt and concrete they are able to around Alliant's existing poles.

Clark & Grove St. Reconstruction Project

Continuing to work on agreement with property owner for stormwater pond. Project design is being finalized by MSA; presentation of final design will come to Committee at the next meeting.

PARC Grant

Dane County officially awarded the Village \$213,087 for Phase 2 of the Main Street Bike Path project.

BB/Buss Project

Road was reopened to traffic on August 20th. The most recent update has the signals arriving in late September, so the intersection will remain as a three-way stop for the time being.

Sidewalk Work

As of this writing, there are only a small number of sidewalks left to be completed for the year. Invoices will be sent once all the work is complete for the year.

Facility Study underway

Architects from FGM have continued to develop the facility study. Final report is anticipated very soon.

Engineering Transition

The transition continues to go very smoothly. Strand has taken over most duties as Village Engineer and MSA is completing current projects.

Public Works Technician position vacancy

We recently filled our Utility Technician position with one of our own, leaving a vacant PW Tech position. We've gotten a number of quality applicants and interviews are scheduled for September 14th and 15th.

Public Works Operations Manager Position Update

Planning continues on the position description, duties & responsibilities and salary range for the new position in the 2022.