

## Village of Cottage Grove, WI

**PREPARED BY:** Kevin Lord PE/PLS

**DATE:** March 2021 Report

[klord@msa-ps.com](mailto:klord@msa-ps.com)

BUSS ROAD / COTTAGE GROVE ROAD INTERSECTION PLAN – MSA is working to complete the plans for the intersection of Buss Road and CTH BB based on the approved drawings from Public Works and the Village Board. The school has been updated and MSA has reached out to the school on the bus traffic to associate with turning lanes and the turning lane on Buss Road is being extended to match those on CTH BB. MSA is working with the Village on conversations with Shady Grove but currently the turning lanes are being included in the design. The intersection plans will be combined with the temporary school improvements along Buss Road. The intent is to complete this bid package as soon as possible to have the project bid by early spring of 2021.

5<sup>TH</sup> ADDITION TO WESTLAWN ESTATES – Utility work has been completed for the Phase 2 improvements which includes the extension of Damascus Trail. Roadwork will continue when weather cooperates.

GLACIAL DRUMLIN PATH/CLARK STREET – MSA has submitted the plans and specifications for the grant funded portion of the path project and Clark Street in order to keep that portion of the project moving on the WisDOT timeline. MSA is in the process of completing the land acquisition easements along the corridor and addressing utility questions. Once the easements are secured, WisDOT will authorize the bidding of the project.

MSA has evaluated the drainage areas for the proposed pond on the west side of Vilas Road within the Reed Widen property and determined the required property needs. MSA has worked with Village staff and the Village Attorney and drafted a letter to Mr. Widen with a proposal of moving forward with the Village paying for the engineering and construction of the proposed pond that would also benefit a portion of this property for stormwater management.

MAIN STREET BIKE PATH PARC GRANT – MSA has completed a draft of the Dane County PARC Grant application and submitted to Public Works for review along with a resolution of support to be approved by the Village of Cottage Grove. Ideally the additional improvements along CTH N of urbanizing the remainder of the roadway between School Road and Limestone Pass may be included with the project dependent on funding. Discussions with the timing was started based on the anticipated grant timing and the time of the year as to whether this project would be 2021 or 2022.

QUARRY RIDGE ESTATES – Contractor is looking to start on utilities once the weather is appropriate. The developer is working with the Village on getting the necessary surety and an understanding with Koch Pipelines.

EROSION CONTROL CHECKS – MSA has provided erosion control checks following rainfalls on specific sites in the Village including Cottage Grove Commons, the Comfort Suites Hotel, and Farris Auto.

DEVELOPMENT REVIEWS – MSA has been reviewing the development submittals for new developments. Current review sites include Movin' Out on Windsor Avenue and Metcalf Condo Development between Cork Crossing and Sandpiper. MSA has been involved with discussions regarding both the Farm Development and Shady Grove on some anticipated construction costs as requested.

COMMERCE PARK INFILTRATION ANALYSIS – MSA has completed a draft of the soil analysis completed at the Commerce Park within the vacant Village lots and are preparing the document to submit to DNR for review and comment.

## PROJECT UPDATE

---

MAIN STREET (CTH N) URBANIZATION – MSA prepared a cost estimate to extend the right turn lane heading south on Main Street to School Road per the traffic recommendations and providing curb and gutter to the remainder of the west side of Main Street to the extent of curb and gutter planned by Cottage Grove Commons Phase 2. Curb and Gutter on the east side is planned currently with the bike path project. MSA also included costs to mill and relay the center portion of the roadway. The County did affirm this could be completed with the bike path project as ineligible items for the grant but completed as one project.