

## Village of Cottage Grove, WI

**PREPARED BY:** Kevin Lord PE/PLS

**DATE:** June 2021 Report

[klord@msa-ps.com](mailto:klord@msa-ps.com)

BUSS ROAD / COTTAGE GROVE ROAD INTERSECTION PLAN – The Contractor is setting up for Construction to begin on June 1<sup>st</sup>. MSA has prepared a construction notice and held an informational meeting on the project. A preconstruction meeting was held on May 26<sup>th</sup> with the Contractor and utilities. MSA is working with the Contractor on staking needs and reviewing of shop drawings. Coordination with the school and the required improvements is taking place. MSA has coordinated the anticipated project costs with Dane County, the School District and Shady Grove.

5<sup>TH</sup> ADDITION TO WESTLAWN ESTATES – Roadway work with the curb and gutter, sidewalk, and pavement is beginning to complete the Phase 2 improvements which includes the extension of Demascus Trail. MSA has been onsite when public infrastructure is being constructed.

GLACIAL DRUMLIN PATH/CLARK STREET – The grant portion of the project has been bid and awarded by the Village Board. MSA has set up a public meeting for the project on June 10<sup>th</sup> and is in the process of contracting the project. An official start date of construction has not been determined however is anticipated to be the second part of June after the Firemen's Fest at the earliest.

MSA has begun the final design of the Clark and Grove Street projects with the additional parking. MSA is coordinating soil borings throughout the project. MSA is working with staff on the pond details and property owner however designing the pond to be located on the westerly side of Vilas Road. The project timing is becoming critical if the project is still to be done in 2021 or pending negotiations the work would be bid over the winter for a spring of 2022 construction. MSA has reached out to the Rugby Club for consultation on the parking along with the Public Works on specific utility connections and removals.

MAIN STREET BIKE PATH PARC GRANT/CTH N URBANIZATION – MSA has submitted the PARC Grant and associated documents to Dane County and have confirmed the receipt of the application from the County contact. MSA will hold on the final plans until we hear on the PARC Grant and depending on the timing and success of the grant will determine the timeline of the project along with potential additional improvements along CTH N.

QUARRY RIDGE ESTATES PHASE B – Contractor is finishing the installation of water services and will be beginning the storm sewer. Sanitary sewer has been completed. MSA has been onsite for public utility construction.

COTTAGE GROVE COMMONS PHASE 2 – The utility work has been completed and the binder asphalt has been installed for the public roadways. Sidewalks are yet to be constructed throughout and anticipated to begin in the near future. MSA has been onsite for the public infrastructure improvements.

EROSION CONTROL CHECKS – MSA has provided erosion control checks following rainfalls on specific sites in the Village including Cottage Grove Commons Phase 1 or 2, Glen Grove Apartments, and the Comfort Suites Hotel.

DEVELOPMENT REVIEWS – MSA has been reviewing the development submittals and providing information for new developments. Current review sites include the Continental Development, Grand Appliance on Lot 14 of the Commerce Park, the Metcalf Condo Development between Cork Crossing and Sandpiper, Atlantis Building site in the Commerce Park, and the Biodome facility in the Commerce Park.

## PROJECT UPDATE

---

W. CLOVER LANE STREET RECONSTRUCTION – MSA advertised and bid the Clover Lane resurfacing project in the Village. Three bids were received and the project fell within the project budget to include the Alternate bid of a full pulverize and relay of the roadway as desired by JJ Larson due to past performance of this type of construction. The project extends from the intersection of N. Parkview Street to N. Clover Street.