



**PHOEBE BAKKEN MEMORIAL PARK  
IMPROVEMENTS  
PROJECT UPDATE**

SEPTEMBER 21, 2020



APRIL 2020



Photo Provided By: Sean Brusegar

SEPTEMBER 2020



Photo Provided By: Sean Brusegar

SEPTEMBER 2020



Photo Provided By: Sean Brusegar

**AUGUST 7, 2020**



**SEPTEMBER 15, 2020**



## PROJECT PROGRESS – 9/21/2020

- Restroom Building is nearing Substantial Completion – punchlists in progress
- Splash Pad installation is nearly complete, features tested on September 4th
- Remaining Work:
  - Asphalt Trail
  - Site Grading, Seeding, and Landscaping
  - Parking Lot Markings
  - Final Cleaning/Punchlist Items
- Project on track to be complete in October
- Splash Pad will be inspected and licensed in 2021 to avoid storing chemicals over the winter
- Project is currently under budget by about \$2,000