



Current Project Schedule:

Anticipated Project Construction
May - September 2021

Substantial Completion
August 20, 2021



Project Contact:

Kevin Lord, PE/PLS
MSA Professional Services, Inc.
1702 Pankratz Street
Madison, WI 53704-3133
Phone: 608-242-6617
Email: klord@msa-ps.com

JJ Larson
Village of Cottage Grove
210 Progress Drive, Suite 2
Cottage Grove, WI 53527
Phone: 608-839-5813
Email: jl Larson@village.cottage-grove.wi.us



VILLAGE OF COTTAGE GROVE BUSS ROAD/CTH BB 2021 IMPROVEMENTS CONSTRUCTION UPDATE

June 28, 2021

Project Update

Construction for the roadway improvements for the intersection of Buss Road and CTH BB are continuing. The detour route has been posted and the roadway is **CLOSED** for through traffic. Traffic is still a concern through the work zone. For safety of everyone, the detour route or alternate routes should be utilized during construction. The Contractors are working with local traffic and school traffic that access directly within the project limits as necessary. Business access from the west (Madison direction) should follow the detour route and access businesses from the east direction (from CTH N).

The Contractor has installed driveway culverts on the west side of Buss Road and the south side of CTH BB. The watermain was installed through the intersection of Buss Road and CTH BB. The Contractor has started the installation of storm sewer starting from the downstream end along CTH BB to the intersection of CTH BB and Buss Road along with the storm structures at the intersection.

Alliant Energy is working to complete their work that is in conflict with the proposed utilities. Additional utility work will continue with the culvert crossing of CTH BB, the utilities crossing near the intersection of the future Fundamental Way, and the culverts at the school drive.

The construction zone was pulverized last week and the grading crews continued to shape the roadway with the millings. The Contractor completed the widening areas along both CTH BB and Buss Road for the turn lanes. Conduit was installed under the intersection of Buss Road and CTH BB for the signal installation once the roadwork is completed. Dust control has been continuing with the dry conditions.

The current roadway section is intended to keep the rural section with ditches and the improvements are within the existing right-of-way. Areas of curb and gutter are necessary at the intersection of Buss Road and CTH BB for drainage purposes.

Landowners will have access throughout the project however there will be times of inconveniences. The Contractor is required to alert property owners prior to any work that would affect access to the property to allow them time to make accommodations or let the Contractor know of time constraints or needs that the property owners have. MSA Professional Services, Inc. will assist the Contractor in verifying that they are keeping in contact with the landowners.

If you have any questions with regards to the project, please contact MSA or the Village of Cottage Grove at the numbers provided.